

# Highfill Waterworks

## Town Council Update – March 9, 2010

- The water mains at the new Children's Shelter have been completed and we are finishing our tests. By council meeting, the final bacti tests will have been completed.
- Silver Meadows has started up again. We will have to wait and see how much progress they are going to make.
- NACA has continued in their construction. They were far enough along the weather did not slow them down much. Went and inspected plumbing in their administrative offices and lab. Have been working with Carroll Electric on the location of the new power transmission station located on site. They had to move it further away from the road to avoid damaging our water line.
- Have spoken with airport personnel about contract renewal. I was my impression they were signing and sending it back by the end of the week. I expect to have it back by council meeting.
- Have been working with Centerton personnel in regards to the transfer of lines to them. We have gathered, made copies and given the all the easements in that area so they can continue the process of making the switch.
- Between cold and wet weather, we have been busy making new water taps, three since last meeting, with two more water taps and two sewer taps on the schedule.